



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
 Report #1 Date: 6/2/2023 6:00:00 AM
 Operated: Yes
 Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
---------------------------------------	--------------------------------------	--	-----------------------	--------------------	------------------------------

Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0
---------------------------------------	------------------------------	---------------------------------	------------------------------------	-------------------------------------

Jobs

Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation
---	--	-----------------------	------------------------	-------------------------

WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$18,493	Cum To Date \$18,493	Total WBS Cost \$600,000	Job % Comp	DFS 1788.25
---------------------------------------	---------------------	-------------------------------	--------------------------------	------------------------------------	-------------------	-----------------------

Rigs

Rig Name HI RIDGE SERVICES 113
--

Daily Operations

Report Start Date 6/1/2023 6:00:00 AM	Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.00
---	-----------------------------------	---------------------------------

Operations at Report Time	24 Hour Forecast TOH W/ESP
----------------------------------	--------------------------------------

24 Hour Summary
 MI ALL THE EQUIPMENT TO LOCATION, HELD SM, DISCUSS H2S MUSTER POINTS, RU ALL EQUIPMENT, SICP 350# 75 PPM OF H2S SHOWING, PUMP 300 BBL'S DOWN CASING FOLLOW BY 100 BBL'S OF 10# WENT INTO VAC, SITP 250# PUMP 45 BBL'S OF 10# ALSO WENT INTO VAC, NU BPV, ND TREE, MI BOP STACK NU & TEST OK, REMOVE BPV, SDFD.

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log

Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	08:00	2.00	SAFETY			HELD SM, CANNON DISCUSS H2S MUSTER POINTS, WORK JSA, HAND PLACEMENT HOT WEATHER CONDITIONS	
08:00	13:00	5.00	RIGU			ALL THE EQUIPMENT ARRIVE, REMOVE FENCE AND CHEMICAL TANK, LEVEL IN BASE BEAM, MIRU, SECURE OVER WELL.	
13:00	17:30	4.50	KILLOP			SICP 350# W/75 PPM OF H2S, PUMP 300 BBL'S OF TFW FOLLOW BY 100 BBL'S OF 10# CASING WENT INTO VAC, SITP 250#, PUMP 45 BBL'S DOWN ALSO WENT INTO VAC.	
17:30	21:00	3.50	BOPS			INSTALL BPV, ND TREE, MI BOP STACK FUNCTION TEST OK, NU SHEAR RAM & BOP STACK, TESTED OK, REMOVE BPV, SDFD.	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
 Report #2 Date: 6/3/2023 6:00:00 AM
 Operated: Yes
 Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576		
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0			
Jobs												
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation		
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$13,455		Cum To Date \$31,948		Total WBS Cost \$600,000		Job % Comp 1789.25		
Rigs												
Rig Name HI RIDGE SERVICES 113												
Daily Operations												
Report Start Date 6/2/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00				
Operations at Report Time						24 Hour Forecast DOWN FOR WEEKEND						
24 Hour Summary SM, SICP 200# & SITP 40# BLEED BOTH OFF, PUMP 35 BBL'S DOWN CASING 10# & 15 BBL'S DOWN TBG BOTH ON VACUUM. UN-LAND HANGER W/100K, SURFACE HANGER CUT OFF CT LINE AND CABLE, HUNG BOTH SHEAVES, STARTED TOH REMOVING CANNON CLAMPS, 58 JTS IN THE WELL REACH OIL, TRY TO PUMP DOWN TBG UNABLE, CALL OUT VAC TRUCK TO BUCKET OUT, FIRST JT W/MUD BOX, TBG FLOWING, PUMP 30 BBL'S DOWN CASING SET ON VAC, TBG STILL FLOWING GETTING 400 PPM OF H2S, MADE UP JT, BAND CABLE & CT LINE REALLY GOOD, CUT CABLE & CT LINE, RD BOTH SHEAVES, CLOSE PIPE RAMS, SDFD. MONDAY MORNING PERF TBG, KW W/H2S SCAVENGER, CONTINUE TOH.												
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)			
Time Log												
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT					
06:00	08:00	2.00	SAFETY			SM, CANNON TECH DISCUSS MUSTER POINTS W/ALL VENDERS, REVIEW EVERYONES JSA, DISCUSS WEATHER CONDITION, EQUIPMENT INSPECTION, HAND PLACEMENT.						
08:00	10:00	2.00	KILLOP			SICP 200# & SITP 40#, BLEED OFF BOTH PUMP 35 BBL'S DOWN CASING OF 10# & 15 BBL'S DOWN TBG BOTH ON VAC, UN-SCREW HANGER STUDS						
10:00	19:30	9.50	TRIP OUT			UN-LAND HANGER W/100K, SURFACE OK, CUT OFF CT LINE AND CABLE, RU BOTH SHEAVES, LD JT W/HANGER, CONTINUE TOH REMOVING CANNON CLAMPS, 58 JTS STILL LEFT IN WELL REACH OIL, TRIED TO PUMP DOWN TBG UNABLE PRESSURE TO 1000#, BLEED OFF, CALL OUT VAC TRUCK, RU BUCKET, FIRST JT, TBG KEPT FLOWING W/40 PPM OF H2S, MADE JT BACK UP, BAND CABLE & CT LINE GOOD, CUT BOTH OFF RD BOTH SHEAVES, CLOSE PIPE RAMS, SDFD						
19:30	06:00	10.50	SHUTDOWN			SHUT DOWN FOR WEEKEND						



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #3 Date: 6/4/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD	State TX	API/UWI 4247537576	
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0		
Jobs									
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP		Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation		
WBS Number BB-157548.01.UPG		Planned Days	Daily Cost \$0		Cum To Date \$39,203	Total WBS Cost \$600,000	Job % Comp	DFS 1790.25	
Rigs									
Rig Name HI RIDGE SERVICES 113									
Daily Operations									
Report Start Date 6/3/2023 6:00:00 AM			Drilled Last 24 Hours (ft)			End Depth (ftKB) 0.00			
Operations at Report Time					24 Hour Forecast SDFD				
24 Hour Summary SD FOR WEEKEND									
Last Casing String Production, 6,606.56					Next Casing OD (in)			Next Casing Set Depth (ftKB)	
Time Log									
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description			NPT
06:00	06:00	24.00	SHUTDOWN			SDFD			



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #4 Date: 6/5/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576		
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0			
Jobs												
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation		
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$0		Cum To Date \$39,203		Total WBS Cost \$600,000		Job % Comp DFS 1791.25		
Rigs												
Rig Name HI RIDGE SERVICES 113												
Daily Operations												
Report Start Date 6/4/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00				
Operations at Report Time						24 Hour Forecast SDFD						
24 Hour Summary SD FOR WEEKEND												
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)			
Time Log												
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description				NPT		
06:00	06:00	24.00	SHUTDOWN			SDFD						



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
 Report #5 Date: 6/6/2023 6:00:00 AM
 Operated: Yes
 Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs					
Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$36,330	Cum To Date \$75,533	Total WBS Cost \$600,000	Job % Comp DFS 1792.25

Rigs					
Rig Name HI RIDGE SERVICES 113					

Daily Operations					
Report Start Date 6/5/2023 6:00:00 AM	Drilled Last 24 Hours (ft)		End Depth (ftKB) 0.00		
Operations at Report Time			24 Hour Forecast FINISH TIH W/SCRAPER & SCAN OUT.		

24 Hour Summary
 SM, SITP 250# & SICP 200# BLEED OFF BOTH, TOP OFF TUBING, MIRU WIRE LINE TRUCK LUBRICATOR, SLIDE DOWN PERF 4 HOLES @1,740' TBG WENT INTO VACUUM, RD WL TRUCK, OPEN BOP, HUNG BOTH SHEAVES CT & CABLE, FINISH TOH W/TBG, SURFACE SAND GUARD, LD ESP BHA, FOUND TOP 4 PUMPS LOCK UP & THE 5TH STIFF TURNING, LD (15) MUD JTS, COVER W/IRON-SULFIDE AND BIG HOLES, CLEAN TBG SLIPS, MADE UP 5-1/2" SCRAPER W/4.5 BIT ON BOTTOM, STARTED TIH W/TBG TALLYING 90 STANDS IN SDFD

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log							
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	08:00	2.00	SAFETY			SM, DISCUSS H2S MUSTER POINTS, WEATHER CONDITIONS, LINE OF FIRE, DROP OBJECTS	
08:00	10:00	2.00	KILLOP			SITP 250# & SICP 200# BLEED OFF BOTH, TBG STANDING FULL, PUMP 20 BBL'S DOWN CASING, MIRU WIRE LINE, TIH W/PERF GUN, TAGGED SAND GUARD, PU TO NEXT COLLAR, SHOT HOLES AT 1,740' TBG WENT INTO A STRONG VACUUM, SURFACE PERF GUN, RD WL.	
10:00	13:00	3.00	ESPMU			OPEN BOP, HUNG BOTH SHEAVES CT LINE & CABLE, FINISH TOH W/TBG, LD ESP EQUIPMENT, FOUND TOP 4 PUMPS LOCK UP THE 5TH STIFF TO TURN, MOTORS SHOWING LOW VOLTAGE	
13:00	15:30	2.50	BHA			MIRU VACUUM TRUCK TO WET BOX, STARTED LD MUD JTS, LOTS OF IRON SULFIDE ON THE OUT SIDE, WORN COLLARS AND HOLES THROUGH OUT THE BODY, CLEAN TBG SLIPS AND WORKING FLOOR.	
15:30	18:30	3.00	TRIP IN			MADE UP 5-1/2" SCRAPER W/4.5 BIT ON BOTTOM, STARTED TIH W/TBG TALLYING	
18:30	06:00	11.50	SHUTDOWN			SDFD	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #6 Date: 6/7/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576		
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0			
Jobs												
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation		
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$17,465		Cum To Date \$93,738		Total WBS Cost \$600,000		Job % Comp		DFS 1793.25
Rigs												
Rig Name HI RIDGE SERVICES 113												
Daily Operations												
Report Start Date 6/6/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00				
Operations at Report Time						24 Hour Forecast TIH RETRIVED CATCH PKR						
24 Hour Summary SM, SITP & SICP BOTH 0 LIGHT GAS, PUMP 10 DOWN TBG & 15 BBL'S DOWN CASING, FINISH TIH W/SCRAPER, TAG TOP OF CATCH PKR @10,559', DIDN'T SEE ANY TIGHT SPOTS, TOH W/ 11 STANDS, RU SCANNER, FINISH TOH FINISH RD SCANNER RESULTS AS FOLLOW 298 JTS YELLOW, NO B, N-R, N-G, MADE UP RETRIEVING TOOL, STARTED TIH, 45 STANDS IN SDFD.												
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)			
Time Log												
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description					NPT	
06:00	07:30	1.50	SAFETY			SM						
07:30	08:00	0.50	KILLOP			SITP & SICP 0 PSI, LIGHT GAS PUMP 10 BBLS DOWN TBG & 15 BBLS DOWN CASING, OPEN BOP						
08:00	10:30	2.50	TRIP IN			CONTINUE TIH W/SCRAPER TALLYING TBG, DIDN'T TAG ANY SCALE BRIDGES OR TIGHT SPOTS IN THE CASING, TAGGED TOP OF THE CATCH PKR @10,559' TBG MD.						
10:30	16:00	5.50	TRIP OUT			TOH W/11 STANDS, MIRU SCANNER, CONTINUE TOH SCANNING, FINISH RD TRUCK RESULTS 298 JTS OF YELLOW NO BLUE, N-R, N-G.						
16:00	18:00	2.00	TRIP IN			MADE UP CATCH PACKER RETREIVING TOOL, STARTED TIH 45 STANDS IN SDFD.						
18:00	06:00	12.00	SHUTDOWN			SDFD						



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
 Report #7 Date: 6/8/2023 6:00:00 AM
 Operated: Yes
 Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs

Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$16,821	Cum To Date \$110,559	Total WBS Cost \$600,000	Job % Comp DFS 1794.25

Rigs

Rig Name HI RIDGE SERVICES 113
--

Daily Operations

Report Start Date 6/7/2023 6:00:00 AM	Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.00
---	-----------------------------------	---------------------------------

Operations at Report Time	24 Hour Forecast TOH W/TBG
----------------------------------	--------------------------------------

24 Hour Summary
 SM, SITP & SICP BOTH 0 PSI LIGHT GAS PUMP 10 DOWN TBG & 15 DOWN CASING, FINISH TIH W/RETREIVING TOOL, TAG 10' HIGHER 10,549', TRIED TO PUMP FAST DOWN TBG TO SEE IF WE COULD MAKE ANY HOLE, NO LUCK, PULL 2 STANDS ABOVE FILL, CALL OUT FOR POWER SWIVEL, WHILE WAITING FOR SWIVEL MIRU HYDRO VAC CLEAR CELLAR TO EXPOSE WH BOLTS AND VALVE, P/SWIVEL ARRIVED MIRU, MADE FIRST CONNECTION STARTED CIRCULATION, STARTED ROTATING TOOL FROM 10,549' DOWN TO CATCH PKR 10,559' WORK TOOL A WHILE FINELY LATCH ON PACKER PU TO 100,000# AND SET 40K COUPLES OF TIME, THEN WORK TBG FOR A WHILE FINELY GOT PACKER TO PULL LOOSE, LD 4 JTS, SDFD.

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log

Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM, DISCUSS H2S MUSTER AREA'S, WEATHER CONDITIONS, HAND PLACEMENT, EQUIPMENT INSPECTION, DROP OBJECTS	
07:30	08:00	0.50	KILLOP			SITP & SICP BOTH 0 PSI LIGHT GAS, PUMP 10 BBL'S DOWN TBG & 15 BBL'S DOWN CASING BOTH IN VAC.	
08:00	18:00	10.00	TRIP IN			FINISH TIH W/RETREIVING TOOL, TAG @10,549' 10' HIGHER TRIED TO WASH DOWN, UNABLE, PULL OUT 2 STANDS ABOVE TAG, CALL OUT FOR POWER SWIVEL, CLEAR OUT FILL FROM CELLAR W/HYDRO VEK, WHILE WAITING FOR SWIVEL TO ARRIVE, RIH 2 STANDS, RU SWIVEL, MADE CONNECTION, BROKE CIRCULATION STARTED ROTATING TOOL DOWN, REACH TOP OF CATCH PKR @10,559' WORK TOOL FOR A WHILE FINELY LATCH ON PACKER, KEPT WORKING TOOL FOR A WHILE FINELY PACKER CAME LOOSE, RD SWIVEL, LD 4 JTS OK, SDFD	
18:00	06:00	12.00	SHUTDOWN			SDFD	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #8 Date: 6/9/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
---------------------------------------	--------------------------------------	--	-----------------------	--------------------	------------------------------

Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0
---------------------------------------	------------------------------	---------------------------------	------------------------------------	-------------------------------------

Jobs

Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation
---	--	-----------------------	------------------------	-------------------------

WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$16,084	Cum To Date \$126,643	Total WBS Cost \$600,000	Job % Comp	DFS 1795.25
---------------------------------------	---------------------	-------------------------------	---------------------------------	------------------------------------	-------------------	-----------------------

Rigs

Rig Name HI RIDGE SERVICES 113
--

Daily Operations

Report Start Date 6/8/2023 6:00:00 AM	Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.00
---	-----------------------------------	---------------------------------

Operations at Report Time	24 Hour Forecast FINISH TOH W/TBG, ND WH, ROTATE, NU BACK UP
----------------------------------	--

24 Hour Summary
SM, SITP 30# & SICP 0 PSI PUMP 10 BBL'S DOWN TBG & 15 BBL'S DOWN CASING BOTH WENT INTO VACUUM, RD POWER SWIVEL, FINISH TOH W/CATCH PACKER

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log

Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM, REVIEW H2S MUSTER POINTS, HOT WEATHER CONDITION, EQUIPMENT INSPECTION	
07:30	08:00	0.50	KILLOP			SICP 0 PSI & SITP 30# PUMP 10 BBL'S DOWN TBG AND 15 DOWN CASING BOTH ON VACUUM.	
08:00	14:00	6.00	TRIP OUT			RD POWER SWIVEL, FINISH TOH W/TBG AND SURFACE PKR LD	
14:00	18:30	4.50	TRIP IN			MADE UP RBP, TIH TO TARGET DEPTH OF 4,989' FLUSH CASING W/30 BBL'S, SET PLUG FILL CASING W/60 BBL'S OF TFW, CIRCULATED CASING CLEAN, PRESSURE TEST PLUG TO 1000# HELD GOOD FOR 10 MINUTES, BLEED OFF, STARTED TOH 20 STANDS OUT SDFD	
18:30	06:00	11.50	SHUTDOWN			SDFD	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
 Report #9 Date: 6/10/2023 6:00:00 AM
 Operated: Yes
 Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs					
Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$20,361	Cum To Date \$147,004	Total WBS Cost \$600,000	Job % Comp DFS 1796.25

Rigs					
Rig Name HI RIDGE SERVICES 113					

Daily Operations					
Report Start Date 6/9/2023 6:00:00 AM	Drilled Last 24 Hours (ft)			End Depth (ftKB) 0.00	

Operations at Report Time	24 Hour Forecast SHUT DOWN FOR THE WEEKEND
----------------------------------	--

24 Hour Summary
 SM SITP & SICP BOTH 0 PSI, TOH W/TBG LD RETRIEVING TOOL, RD TBG EQUIPMENT AND WORKING FLOOR, INSTALL HEAVY LIFTING SLING, OPEN 7" CASING NO PSI, ND SPOOL, LIFTED UP CACTUS CHECK SEALS INSIDE SPOOL OK GOOD CONDITION, ROTATE 5-1/2" TBG WH, LANDED CACTUS PRESSURE TEST SEALS TO 8500# FOR T 10 MINUTES GOOD TEST BLEED OFF PSI, NU SPOOLS TESTED VOID TO 7500# GOOD TEST, RU WORKING FLOOR, TIH W/RETRIEVING TOOL, TAG & LATCH ON INTO RBP WORKING IT LOOSE LET CASING & TBG EQUALIZED, TOH W/TBG, LD RBP, SDFD

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log							
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM REVIEW H2S MUSTER POINTS, HAND PLACEMENT, PINCH POINTS, WEATHER CONDITION	
07:30	08:00	0.50	KILLOP			SICP & SITP 0 PSI OPEN BOP.	
08:00	10:30	2.50	TRIP OUT			FINISH TOH W/60 STANDS, LD RETRIEVING TOOL, RD WORKING EQUIPMENT & FLOOR.	
10:30	14:30	4.00	BOPS			OPEN 7" TIE BACK 0 PSI, MIRU NIGHTHAWK ND 5-1/2" SPOOL, UN-HAND CACTUS CHECK SEALS INSIDE SPOOL GOOD CONDITION, ROTATE SPOOL, LAND BACK PRESSURE TEST SEALS TO 8500# FOR 10 MINUTES GOOD TEST, BLEED OFF, NU SPOOL AND TESTED VOID 7500# FOR 10 MINUTES GOOD TEST, BLEED OFF, RU WORKING FLOOR & TBG EQUIPMENT.	
14:30	17:00	2.50	TRIP IN			OPEN BLIND RAMS, MADE UP RETRIEVING TOOL, TIH W/TBG STANDS, REACH TOP OF RBP LATCH ON WORK IT LOOSE LET CASING & TBG EQUALIZED, TOH W/TBG, LD RBP, SDFD.	
17:00	06:00	13.00	SHUTDOWN			SHUT DOWN FOR WEEKEND	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #10 Date: 6/11/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576		
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0			
Jobs												
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation		
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$0		Cum To Date \$147,004		Total WBS Cost \$600,000		Job % Comp DFS 1797.25		
Rigs												
Rig Name HI RIDGE SERVICES 113												
Daily Operations												
Report Start Date 6/10/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00				
Operations at Report Time						24 Hour Forecast SDFD						
24 Hour Summary SHUT DOWN FOR WEEKEND												
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)			
Time Log												
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description					NPT	
06:00	06:00	24.00	SHUTDOWN			SDFD						



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #11 Date: 6/12/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576		
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0			
Jobs												
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation		
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$0		Cum To Date \$147,004		Total WBS Cost \$600,000		Job % Comp DFS 1798.25		
Rigs												
Rig Name HI RIDGE SERVICES 113												
Daily Operations												
Report Start Date 6/11/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00				
Operations at Report Time						24 Hour Forecast TIH W/PRODUCTION TBG STRING						
24 Hour Summary SDFD												
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)			
Time Log												
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description				NPT		
06:00	06:00	24.00	SHUTDOWN			SDFD						



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #12 Date: 6/13/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs					
Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$16,188	Cum To Date \$160,732	Total WBS Cost \$600,000	Job % Comp DFS 1799.25

Rigs					
Rig Name HI RIDGE SERVICES 113					

Daily Operations					
Report Start Date 6/12/2023 6:00:00 AM	Drilled Last 24 Hours (ft)			End Depth (ftKB) 0.00	
Operations at Report Time			24 Hour Forecast ND BOP STACK		

24 Hour Summary
SM, SICP 45# PUMP 45 BBL'S DOWN, TIH W/5 STANDS W/BP ON BOTTOM, PU OSI DESANDER, SN, 2 JTS, KLX 5-1/2" ASIX 1/4" TURN, 1 JT, 2-7/8" EXTERNAL INJECTION MANDREL, 1 JT, PLUG TEST TO 5K HELD OK, FISH STANDING VALVE, MIRU HYDRO TESTER, CONTINUE TIH TESTING & INSTALLING CANNON CLAMPS, FINISH NO LEAKS FOUND, RD TESTER, NU DUMMY HANGER, CUT OFF CT LINE RD SHEAVE, SLIDE DOWN SET TAC @9230' W/18K IN TENSION, LANDED HANGER SDFD.

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log							
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM	
07:30	08:00	0.50	KILLOP			SICP 45# BLEED OFF PUMP 45 BBL'S DOWN, WENT INTO VACUUM.	
08:00	11:00	3.00	BHA			PU OSI DESANDER BHA (10) JTS OF TAIL PIPE, OSI DESANDER, SN(M), 2 JTS, KLX 5-1/2" AS1X 1/4" TURN, 1 JT, 2-7/8" INJECTION MANDREL 1 JT, LL 2-7/8" DRAIN SUB 6500#, PLUG TEST TO 5K GOOD TEST, FISH STANDING VALVE,	
11:00	18:00	7.00	TRIP IN			CONTINUE TH W/141 STANDS TESTING & INSTALLING CT LINE CANNON CLAMPS & FINISH NO LEAKS FOUND RD TESTER	
18:00	19:30	1.50	ANCHOR			INSTALL DUMMY HANGER, PU WORKING JT W/VALVE CLOSE, BANDED CT LINE AND CUT OFF, RD SHEAVE, SLIDE DOWN WORK TBG A WHILE FINELY SET TAC @9,230' W/18K IN TENSION, HAND DUMMY HANGER SDFD	
19:30	06:00	10.50	SHUTDOWN			SDFD	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #13 Date: 6/14/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs

Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$54,016	Cum To Date \$214,843	Total WBS Cost \$600,000	Job % Comp 1800.25

Rigs

Rig Name HI RIDGE SERVICES 113
--

Daily Operations

Report Start Date 6/13/2023 6:00:00 AM	Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.00
--	-----------------------------------	---------------------------------

Operations at Report Time	24 Hour Forecast PU LL PUMP & NEW ROD STRING
----------------------------------	--

24 Hour Summary
SM, SICP & SITP 0 PSI BOTH, LD WORK JT, INSTALL BPV, RD TBG EQUIPMENT, WORKING FLOOR, ND BOP STACK, UN-DUMMY HANGER LD, NU NEW SONIC HANGER W/ BPV, HOOK UP 3/8" CT LINE, LAND HANGER, NU 15K B6 FLANGE TEST VOID TO 5K GOOD TEST BLEED OFF, NU ROD BOP & TEST TO 4500# GOOD TEST BLEED OFF REMOVE BPV, MIRU J2 ACID TRUCK, FLUSH TBG W/65 BBL'S OF TFW, PUMP 500 GALS OF XYLENE, 10 BBL'S OF TFW, 1500 GALS OF 15% HCL, RD J2, FLUSH TBG W/150 BBL'S OF TFW & 50 BBL'S DOWN CASING OF TFW, BOTH WENT INTO VACUUM, FINISH PREPPING NEW RODS, MI PLACE, RU WORKING FLOOR AND ROD EQUIPMENT, READY TO START PU PUMP & RODS AT AM.

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log

Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM, DISCUSS HOT WEATHER CONDITIONS, HAND PLACEMENT	
07:30	08:00	0.50	KILLOP			SICP & SITP BOTH 0 PSI, LD WORK JT & INSTALL BPV.	
08:00	12:00	4.00	BOPS			RD TBG EQUIPMENT, WORKING FLOOR, ND BOP STACK, UN-LAND DUMMY HANGER, LD & INSTALL NEW SONIC 7 1/16" HANGER, HOOK UP 3/8" CT LINE, LAND HANGER, NU NEW 15K TOADSTOOL FLANGE, TESTED VOID TO 5K GOOD TEST, BLEED OFF PSI, NU ROD BOP & TEST TO 4500# GOOD TEST, BLEED OFF REMOVE BPV.	
12:00	16:00	4.00	STIM			MI J2 ACID PUMP TRUCK, FLUSH TBG W/65 BBL'S OF TFW, PUMP 500 GALS OF XYLENE , 10 BBL'S OF TFW, 1500 GALS OF 15% HCL, RD PUMP TRUCK, FLUSH TBG W/150 BBL'S OF TFW & 50 BBL'S OF TFW DOWN CASING BOTH SIDES WENT INTO VACUUM, FINISH PREPPING NEW ROD MI TRAILER, RU WORKING FLOOR & ROD EQUIPMENT, SDFD	
16:00	06:00	14.00	SHUTDOWN			SDFD	



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #14 Date: 6/15/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN		Region DELAWARE BASIN EAST		Field Name MONUMENT DRAW SOUTH FLD		County WARD		State TX		API/UWI 4247537576	
Surface Legal Location 18--			Latitude 31.554139		Longitude -103.162262		Ground Elev (ft) 2,645.0		Orig KB Elev (ft) 2,659.0		
Jobs											
Job Category EQUIP UPGRD/REPL			Primary Job Type UPGRADE/INSTALL - ROD PUMP			Auth MD (ftKB)		Auth TVD (ftKB)		Target Formation	
WBS Number BB-157548.01.UPG		Planned Days		Daily Cost \$106,367		Cum To Date \$321,210		Total WBS Cost \$600,000		Job % Comp	DFS 1801.25
Rigs											
Rig Name HI RIDGE SERVICES 113											
Daily Operations											
Report Start Date 6/14/2023 6:00:00 AM				Drilled Last 24 Hours (ft)				End Depth (ftKB) 0.00			
Operations at Report Time						24 Hour Forecast RTP WELL					
24 Hour Summary SM, SITP 0 PSI, NU ROD TABLE, PU LL PUMP 2.5X1-3/4"X36' RHBM #DVL166, BUCKET TEST OK, PU 1-5/8" SINKER, 33K SHEAR TOOL, 19 MORE SINKERS, (94) 7/8" LL KD, (24) 7/8" 4GPR, (40) 7/8" (44) 1" FOLLOW BY (40) 1.23" FG SUPEROD, (56) 1.23" SUPEROD 5GPR, ND ROD TABLE, NU SHUTTING OVER NIGHT TOOL, SDFD											
Last Casing String Production, 6,606.56						Next Casing OD (in)			Next Casing Set Depth (ftKB)		
Time Log											
Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description				NPT	
06:00	07:30	1.50	SAFETY			SM, DISCUSS HOT WEATHER CONDITION, HAND PLACEMENT, DROP OBJECTS, H2S MUSTER POINTS					
07:30	08:00	0.50	KILLOP			SITP 0 PSI, NU ROD TABLE & ROD EQUIPMENT					
08:00	17:00	9.00	RUNCOM			PU LL PUMP 2.5X1.75X36' RHBM, BUCKET TEST OK, PU 1-5/8" SINKER, 33K SHEAR TOOL, 19 MORE 1-5/8" SINKER, (94) 7/8" LL KD, (24) 7/8" 4GPR, (40) 7/8", (44) 1", FG SUPEROD (40) 1.23" & (56) 1.23" FG SUPEROD, ND ROD TABLE, NU SHUTTING TOOL, SDFD					
17:00	06:00	13.00	SHUTDOWN			SDFD					



UL LOVELAND 1920-17 7H

DELAWARE BASIN UNRESTRICTED
Report #15 Date: 6/16/2023 6:00:00 AM
Operated: Yes
Operator: WPX ENERGY PERMIAN, LLC

Sub-Division DELAWARE BASIN	Region DELAWARE BASIN EAST	Field Name MONUMENT DRAW SOUTH FLD	County WARD	State TX	API/UWI 4247537576
Surface Legal Location 18--	Latitude 31.554139	Longitude -103.162262	Ground Elev (ft) 2,645.0	Orig KB Elev (ft) 2,659.0	

Jobs

Job Category EQUIP UPGRD/REPL	Primary Job Type UPGRADE/INSTALL - ROD PUMP	Auth MD (ftKB)	Auth TVD (ftKB)	Target Formation	
WBS Number BB-157548.01.UPG	Planned Days	Daily Cost \$10,197	Cum To Date \$331,407	Total WBS Cost \$600,000	Job % Comp DFS 1802.25

Rigs

Rig Name

Daily Operations

Report Start Date 6/15/2023 6:00:00 AM	Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.00
--	-----------------------------------	---------------------------------

Operations at Report Time	24 Hour Forecast RTP
----------------------------------	--------------------------------

24 Hour Summary
SM, SITP 0, SPACE OUT RODS, ADDED FG PONY'S 18', 8' & 3' FOUND LOW CELL BY WORK FLOOR INSTALL ON POLISH ROD, SEATED PUMP FILL & TEST TBG W/15 BBL'S OF TFW TO 700# HELD GOOD FOR 10 MINUTES BLEED OFF, LONG STROKE PUMP BACK TO 600# GOOD PUMP ACTION, BLEED OFF, INSTALL UNIT HORSE HEAD, HUNG POLISH, INSTALL ROD ROTATOR CABLE, RDMO, CLEAN LOCATION, ROUSTABOUT RE-BUILD FLOW LINE, WELL IS READY TO RETURN BACK TO PRODUCTION.

Last Casing String Production, 6,606.56	Next Casing OD (in)	Next Casing Set Depth (ftKB)
---	----------------------------	-------------------------------------

Time Log

Start Time	End Time	Dur	Operation	Start Depth	End Depth	Description	NPT
06:00	07:30	1.50	SAFETY			SM, DISCUSS HOT WEATHER CONDITIONS TO KEEP DRINKING LOTS OF WATER, HAND PLACEMENT	
07:30	08:00	0.50	KILLOP			SITP 0 PSI, ND OVER NIGHT TOOL.	
08:00	14:00	6.00	RUNCOM			SPACE RODS OUT ADDED FG PONY'S 18' 8' & 3', FOUND LOW CELL BY WORKING FLOOR INSTALL IT ON POLISH ROD, SEATED PUMP FILL & TEST TBG W/15 BBL'S OF TFW TO 700# GOOD TEST FOR 10 MINUTES, BLEED OFF PSI, LONG STROKE PUMP BACK TO 600# GOOD PUMP ACTION, BLEED OFF PSI, HUNG HORSE UNIT HEAD & POLISH ROD, RDMO, CLEAN LOCATION, ROUSTABOUT RE-BUILD FLOW LINE, WELL READY TO RETURN BACK TO PROD. MOVE ALL EQUIPMENT TO BALDWIN 3H	
14:00	06:00	16.00	SHUTDOWN			RTP	