



Daily Drilling Report

Well Name UTL 2932-17 2H

Report Date 07/02/2017

API 42-475-37198

Field	Phantom Wolfcamp	Supervisor	Joel Kaufman	Rig Up Days	0.56	Report No.	47
Location	Sec 12, Block 17	Supervisor 2		Surface Days	2.38	DFS	44.83333333
County	Ward	Rig Phone	432-253-3863	Inter. 1 Days	6.73	Spud Date	04/26/2017
Rig Name	X20	Rig Email	JEPrig05@jaggedpeakenergy.com	Inter 2 Days	5.35	AFE	\$3,183,001.00
KB	32	Daily Footage	877	Prod. Days	32.75	Daily Cost	\$65,620.00
Depth (MD)	17,421	TVD at Bit	11428	Tot. Drill Days	44.83	Cum. Cost	\$4,585,685.96
Estimated TD	21,915			Hrs Drilg	19.50		

Casing Data

Type	Size	Weight	Grade	Connection	Top	Bottom	Shoe Test
Surface	13-3/8	48.0	H-40	STC	32'	1,176'	
Intermediate	7	32.0	ICY P-110	BTC	32'	11,940'	

Mud Properties

Type	CALCIUM CHLORIDE
Weight	11.7
FV	43
PV	14
YP	5
LCM (ppb)	
Chlorides	318000
% Solids	19
Daily Losses	
Total Losses	0

Last Survey

Depth	Inc	Azi
17,360'	92.80°	246.62°

BHA

Description	Length	ID	OD
SKH613M	0.75'	2.33	6.00
POWERDRIVE ORBIT RSS	14.50'		4.75
NM HHOP	6.43'	2.75	5.07
MWD TOOL CARRIER	28.06'	2.68	4.71
NM SPIRAL IBS	5.60'	2.25	4.80
NMDC-PONY	14.56'	2.75	4.81
TOMAX	18.00'	2.31	4.75
FILTER SUB	5.64'	2.31	4.83
DTOR 7/8 5.0 (5.75" STAB) .63	25.96'		5.00
Float Sub	3.08'	3.08	4.75
5-3/4" NM GUNDRILL REAMER	4.60'	2.68	4.86
X/O 3.5IF X PT39	2.73'	2.75	4.88
Total Length:	129.91		

Bit Info

[illegible]

Safety

Last BOP Test	06/18/2017	Last BOP Drill	06/24/2017	Last Function Test	06/24/2017	Diesel Used	1,140.00	Diesel Recvd	8,790.00	Diesel on Loc	18,012.00
---------------	------------	----------------	------------	--------------------	------------	-------------	----------	--------------	----------	---------------	-----------

Activity Summary (6:00am - 6:00am)

[illegible]

Total Hours:		24		
24 Hour Activity Summary:				
Drill lateral hole section F/ 16,542' T/ 17,421'. Perform Clean Up Cycle.				
24 Hour Plan Forward:				
Complete Clean Up Cycle. TOH t/ 11,100'. Spot ECD pill. TOH t/ BHA. Change RSS and Bit. Test Tools. TIH t/ 12,300'. Circulate out ECD PILL. TIH t/ 17,421'.				

