AMERICO ENERGY RESOURCES

DATE: 7/2/12 Mond			DAILY WORKOVER / COMPLETION REPORT			
WELL NAME & NO. TRIPLE N WF- E1					FIELD TRIPLE N	
SEC.			TWP	RANGE	County	STATE TEXAS
AFE NO. pneding			W.I.		GROSS AFE	
JOB DESCRIPTION: WELL DOWN :PARTED RODS					SUPPLEMENT 1	
					TOTAL GROSS AFE	
		SIZE	WT.	GRADE	DEPTH	THREAD
C		1-3/8"	48#	K-55	323'	8RD STC
S		9-5/8"	36#	J-55	4058'	8RD LTC
G		7"	23#,26#	J-55,N-80	12350'	
T		2-7/8"	6.50#	J-55		8 RD
B						
G						
PERFS:						
			TD	PBTD	PERFS	8216-8228'
			12440'			8366-8372'
COST ITEMS	ESTIMATE	VENDOR	PKR	S.N. @	EOT @	8482-8486'
LOCATION	$0					
WO.RIG	$2,600	Basic -A	WORK PERFORMED			
PUMP TRUCK	$0	Kenny -B	Start :7am		Stop time1:30pm	
AND ANCHORS	$0	And.Anchor -C	SICP=0 PSIG, SITP=0 PSI			
AND PUMP	$0	And.Pump -D	THIS AM, CHECKED WELL PUMPING. CHECKED PUMP ACTION OK.			
SUPERVISOR	$400	Americo -E	RIG DOWN BASIC RIG 1516 . CLEANED UP LOCATION AND			
PUMP TRUCK	$0	BM Vac -F	MOVED OFF. RELEASED RIG.			
			NO CHANGES ON RODS AND/OR TUBING LANDING.			
DAILY	$3,000				ACCIDENTS: -0-	
PREVIOUS	$8,750				REPORT BY: KM.HADIPOUR	
TOTAL	$11,750	$11,750	RIG-Basic 1516		PHONE: 361-649-7340	