INTEGRITY SERVICES

DAILY DRILLING REPORT

General Information

LEASE	WELL NUMBER	API WELL NUMBER	DATE
UNIVERSITY CENTRAL	1135DH	42-383-38891	7/25/2014
COUNTY, STATE	**LOCATION**		**TRRC PERMIT NUMBER**
REAGAN			786480

OPERATOR	CONTRACTOR
EP ENERGY	Integrity Services, LLC
OPERATOR REPRESENTATIVE	**CONTRACTOR REPRESENTATIVE**
	Schyler Click

Texas Railroad Commission

TRRC JOB NUMBER	TRRC CONTACT NAME
6169	AMY
TRRC CONTACT DATE	**TRRC CONTACT TIME**
7/24/2014	11:30

Depth

PROPOSED MEASURED DEPTH (MD)
959
PROPOSED TRUE VERTICAL DEPTH (TVD)
959

Casing

	OD	ID	WEIGHT	GRADE	CONNECTION
Conductor	14				
Surface	9 5/8		40	K55	LTC

Drill Pipe

	OD	ID	WEIGHT	GRADE	CONNECTION
	4 1/2	2 1/8	16.6		2 7/8" IF

BHA

	OD	ID	LENGTH	WEIGHT	CONNECTION
Bit	12 1/4"		8"		**DTH SPLINE**
DTH	10 5/8"		7'		6 5/8" REG
Collar	8'	3 1/2"	30.5		6 5/8" Reg
X.O.		2 13/16"	1'		6 5/8" Reg x 4" FH
4 EA.Collars	5 1/2"	2 13/16"			4"FH
X.O.	5 1/2	2 1/8"	1.4		4" FH x 2 7/8" IF

Survey Information

MD	TVD	ANGLE
250		0.75
500		0.5
750		0.5
965		0.5
	-	
	-	
	-	
	-	
	-	
	-	
	-	
	-	

Daily Activities

FROM	TO	ELAPSED TIME	REMARKS
6:00	7:00		PUMP 20 BBL GELL @ 8.4PPG, 320 SKS LEAD @12.8 PPG, 2.05 Y , 10.5 GPS
			150 SKS TAIL **@ 14.8 PPG, 1.35 Y ,6.44 GPS , DROP PLUG , DISPLACE WITH 73 BBL FRESH**
		1.00	FLOAT HELD , CIRCULATED 90BBL 240 SKS TO SURFACE
		-	
		-	
		-	
		-	
		-	
		-	
	TOTAL HOURS	1.00	

Crew

TITLE	NAME	HOURS	NAME
TOOL PUSHER	JEREMY FABRIZIO	12	
DRILLER	JOAHTON	12	JACOB
FLOOR HAND	JR	12	MATT
FLOOR HAND	RUBEN	12	JOHN/GREG

BIT NO	SIZE	MAKE	TYPE	FOOTAGE	HOURS	ROP/HR	WOB	RPM
1	12 1/4"	NUMA	DTH	920	9	100.00	5K	50

Pump & Hydraulics Information

COMBO	PUMP #1	PUMP #2
Type		
Gal/Strk		0
Bbl/Strk		0
Gal/Min		
Pressure		

Compressed Air Information

COMBO	COMPRESSOR #1	COMPRESSOR #2	COMPRESSOR #3	BOOSTER #1
MAKE	IR	IR	IR	Hurricane
CFM	900	900	900	3600
PSI	350	350	350	1000

Drilling Fluid & Chemicals

TYPE	AMOUNT	TYPE	AMOUNT
Dionic 900 - Stabilizer	0	Durafoam -Drilling Foam	10

Fuel

FUEL TYPE	VENDOR	BEG QTY	RECEIVED QTY	TOTAL QTY	QTY USED	QTY REMAINING
Diesel	Fuel Source	2,299	0	2,299		1,135

INTEGRITY SERVICES

DAILY DRILLING REPORT

General Information

LEASE	WELL NUMBER	API WELL NUMBER	DATE
UNIVERSITY CENTRAL	1135DH	42-383-38891	7/25/2014
COUNTY, STATE	**LOCATION**		**TRRC PERMIT NUMBER**
REAGAN			786480

OPERATOR	CONTRACTOR
EP ENERGY	Integrity Services, LLC
OPERATOR REPRESENTATIVE	**CONTRACTOR REPRESENTATIVE**
	Schyler Click

Texas Railroad Commission

TRRC JOB NUMBER	TRRC CONTACT NAME
6169	AMY
TRRC CONTACT DATE	**TRRC CONTACT TIME**
7/24/2014	11:30

Depth

PROPOSED MEASURED DEPTH (MD)
959
PROPOSED TRUE VERTICAL DEPTH (TVD)
959

Casing

	OD	ID	WEIGHT	GRADE	CONNECTION
Conductor	14				
Surface	9 5/8		40	K55	LTC

Drill Pipe

	OD	ID	WEIGHT	GRADE	CONNECTION
	4 1/2	2 1/8	16.6		2 7/8" IF

BHA

	OD	ID	LENGTH	WEIGHT	CONNECTION
Bit	12 1/4"		8"		**DTH SPLINE**
DTH	10 5/8"		7'		6 5/8" REG
Collar	8'	3 1/2"	30.5		6 5/8" Reg
X.O.		2 13/16"	1'		6 5/8" Reg x 4" FH
4 EA.Collars	5 1/2"	2 13/16"			4"FH
X.O.	5 1/2	2 1/8"	1.4		4" FH x 2 7/8" IF

Survey Information

MD	TVD	ANGLE
250		0.75
500		0.5
750		0.5
965		0.5
	-	
	-	
	-	
	-	
	-	
	-	
	-	
	-	

Daily Activities

FROM	TO	ELAPSED TIME	REMARKS
6:00	11:30	**5.50**	SAFTEY MEETING,R/U
11:30	14:30	**3.00**	DRILL FROM 45' TO 344'
14:30	15:00	**0.50**	BIT PLUGED
15:00	18:00	**3.00**	TOOH, CHANGE HAMMER
18:00	0:00	**6.00**	DRILL FROM 344' TO 961' TD
0:00	0:30	**0.50**	CLEAN HOLE
0:30	2:00	**1.50**	TOOH
2:00	4:30	**2.50**	R/U , RUN 24 JOINTS 9 5/8" SET @ 961.21 KB
4:30	6:00	**1.50**	R/U CEMENT CREW START TO PUMP JOB
		-	
		-	
		-	
		-	
		-	
		-	
	TOTAL HOURS	**24.00**	

Crew

TITLE	NAME	HOURS	NAME
TOOL PUSHER	JEREMY FABRIZIO	12	
DRILLER	JOAHTON	12	JACOB
FLOOR HAND	JR	12	MATT
FLOOR HAND	RUBEN	12	JOHN/GREG

BIT NO	SIZE	MAKE	TYPE	FOOTAGE	HOURS	ROP/HR	WOB	RPM
1	12 1/4"	NUMA	DTH	920	9	100.00	5K	50

Pump & Hydraulics Information

COMBO	PUMP #1	PUMP #2
Type		
Gal/Strk		0
Bbl/Strk		0
Gal/Min		
Pressure		

Compressed Air Information

COMBO	COMPRESSOR #1	COMPRESSOR #2	COMPRESSOR #3	BOOSTER #1
MAKE	IR	IR	IR	Hurricane
CFM	900	900	900	3600
PSI	350	350	350	1000

Drilling Fluid & Chemicals

TYPE	AMOUNT	TYPE	AMOUNT
Dionic 900 - Stabilizer	0	Durafoam -Drilling Foam	10

Fuel

FUEL TYPE	VENDOR	BEG QTY	RECEIVED QTY	TOTAL QTY	QTY USED	QTY REMAINING
Diesel	Fuel Source	2,299	0	2,299		1,135