INTEGRITY SERVICES

DAILY DRILLING REPORT

General Information			
LEASE	WELL NUMBER	API WELL NUMBER	DATE
UNIVERSITY CENTRAL	1135EH	42-383-38893	7/24/2014
COUNTY, STATE	LOCATION		TRRC PERMIT NUMBER
REAGAN			786481
OPERATOR		CONTRACTOR	
EP ENERGY		Integrity Services, LLC	
OPERATOR REPRESENTATIVE		CONTRACTOR REPRESENTATIVE	
		Schyler Click	

Texas Railroad Commission		Depth
TRRC JOB NUMBER	TRRC CONTACT NAME	PROPOSED MEASURED DEPTH (MD)
6122	IVY	959
TRRC CONTACT DATE	TRRC CONTACT TIME	PROPOSED TRUE VERTICAL DEPTH (TVD)
7/23/2014	11:00	959

Casing

	OD	ID	WEIGHT	GRADE	CONNECTION
Conductor	14				
Surface	9 5/8		40	K55	LTC

Drill Pipe

	OD	ID	WEIGHT	GRADE	CONNECTION
	4 1/2	2 1/8	16.6		2 7/8" IF

BHA

	OD	ID	LENGTH	WEIGHT	CONNECTION
Bit	12 1/4"		8"		DTH SPLINE
DTH	10 5/8"		7'		6 5/8" REG
Collar	8'	3 1/2"	30.5		6 5/8" Reg
X.O.		2 13/16"	1'		6 5/8" Reg x 4" FH
4 EA.Collars	5 1/2"	2 13/16"			4"FH
X.O.	5 1/2	2 1/8"	1.4		4" FH x 2 7/8" IF

Survey Information

MD	TVD	ANGLE
250		0.75
500		0.5
750		0.5
965		0.5
	-	
	-	
	-	
	-	
	-	
	-	
	-	

Daily Activities

FROM	TO	ELAPSED TIME	REMARKS
6:00	12:30	6.50	SAFTEY MEETING,R/U
12:30	20:00	7.50	DRILL FROM 45' TO 964' TD
20:00	20:30	0.50	CLEAN HOLE
20:30	23:00	2.50	TOOH
23:00	23:30	0.50	R/U TO RUN 9 5/8" SURFACE
23:30	1:30	2.00	RUN 24 JOINTS SET@ 964.75 KB
1:30			PERFORM CMT. OP W/PJSM, TEST LINES OK 20 BBL GEL SPACER, 320 SKS LEAD CMT,116BBLS, @12.8PPG,
			10.55G/SK, 150 SKS 36BBLS TAIL CMT. AT 14.8PPG, 1.35 Y, 6.44G/SK, DROP PLUG DISP. SAME W/70BBLS
	4:00	3.50	H2O, LEAVING 40' OF CMT IN CASING CHECK FLOATS OK, CIRC. 60BBLS CMT
4:00	6:00	2.00	R/D MOVE
		-	
		-	
		-	
		-	
		-	
		-	
	TOTAL HOURS	24.00	

Crew

TITLE	NAME	HOURS	NAME
TOOL PUSHER	JEREMY FABRIZIO	12	
DRILLER	JOAHTON	12	JACOB
FLOOR HAND	JR	12	MATT
FLOOR HAND	RUBEN	12	JOHN/GREG

BIT NO	SIZE	MAKE	TYPE	FOOTAGE	HOURS	ROP/HR	WOB	RPM
1	12 1/4"	NUMA	DTH	920	7 1/2	122.60	5K	50

Pump & Hydraulics Information

COMBO	PUMP #1	PUMP #2
Type		
Gal/Strk		0
Bbl/Strk		0
Gal/Min		
Pressure		

Compressed Air Information

COMBO	COMPRESSOR #1	COMPRESSOR #2	COMPRESSOR #3	BOOSTER #1
MAKE	IR	IR	IR	Hurricane
CFM	900	900	900	3600
PSI	350	350	350	1000

Drilling Fluid & Chemicals

TYPE	AMOUNT	TYPE	AMOUNT
Dionic 900 - Stabilizer	0	Durafoam -Drilling Foam	60 gals

Fuel

FUEL TYPE	VENDOR	BEG QTY	RECEIVED QTY	TOTAL QTY	QTY USED	QTY REMAINING
Diesel	Fuel Source	908	2,300	3,208	909	2,299