SABLE PERMIAN RESOURCES, LLC
Daily Completion Partner Report

Report Date	**7/14/2019**
AFE #	**1550744**
Total AFE	**5,215,813**

UNIVERSITY OWENS 33HK
WELL NO. 336

API	State	County	Well Config	Ground Elevation (ft)	RKB (ft)	Well Status	Well Sub-Status	Completion Date
42383406190000	TEXAS	REAGAN	HORIZONTAL	2,702.00	31.00	COMPLETION	COMPLETING	

Job Information

Job Category	Primary Job Type	Secondary Job Type	Start Date	End Date
COMPLETION	COMPLETION - ORIGINAL			

AFE Number	Supplemental AFE Number	Daily Field Est (Cost)	Cum Field Est (Cost)
1550744			

Number of Stages (ft)	Lateral Length (ft)	Time Since LTI (days)	Time Since Reportable Incident (days)
	9,791		

Daily Contacts

Contacts
COMP ENG, CORLEY WALTERS, ; COMP ENG, DOUG BOLINGBROKE, ; COMP SUPT, CHRIS COBBS, ; LEAD, JOSH WILLIFORD, ; LEAD, GREG ALLGOOD, ; CSV, BRANDON WILLMON, ; CSV, JIMMY DYER, ; CSV, CHRIS CALHOUN,

Daily Operations

Operations Summary
0 EHS, 0 NPT: NU TBG head, Test void to 500 psi for 5 mins and 5000 psi for 5 min. (Good Test)

Planned Operations
Wait to NU Frac Stack

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	02:00	20.00	20.00	GENERAL OPERATIONS	No	Wait to NU TH		No
02:00	06:00	4.00	24.00	RIG UP/DOWN	No	NU TBG head, Test void to 500 psi for 5 mins and 5000 psi for 5 min. (Good Test)		No

Safety Checks

Time	Type	Inspected By	Description
06:01	SAFETY MEETING	Crew	Held PJSM: PPE, Overhead, Crane Safety, Pinch Points, Muster Area
18:00	SAFETY MEETING	Crew	Held PJSM: PPE, Overhead, Crane Safety, Pinch Points, Muster Area