DAILY REPORT

DATE	May 25, 2017	**API NUMBER**	42475372040000	**REPORT #**	18
WELL	UL Yankee Boy 18-17 1H				
FIELD	Phantom (Wolfcamp)				
STATE	Texas				

OPERATIONS TIME LOG

From	To	Hrs	
06:00	06:45	0.8	HELD SAFETY MEETING WITH ALL SUPPORTING VENDORS, CONTINUE POOH TO HEEL @ 11,845', PUMP 10 BBL GEL SWEEP.
06:45	07:30	0.8	POOH RAISING BIT TO 10 DEGREE AT 10,700' PUMP 10 BBL SWEEP.
07:30	09:30	2.0	POOH, RAISE BIT TO 10,200', SHUT DOWN PUMP, SHUT WELL IN. POOH W/ COIL TBG. SHUT BOTTOM FRAC VALVE. LAY DOWN MOTOR ASSEMBLY & BIT.
09:30	10:30	1.0	RU BHA REDBONE SERVICES C/T CONN O.D. 3.13", I.D. 1.00", LENGTH 0.13", DUAL BPV O.D. 3.04", I.D. 1.00", LENGTH 1.12", HYDRAULIC DISCONNECT O.D. 3.13", I.D. 0.9375", LENGTH 1.73", XO O.D. 3.13", I.D. 1" LENGTH 0.72", XO O.D. 3.13", I.D. 1", LENGTH 2.07", TOTAL LENGTH 5.82" . RU ,WEATHERFORD BHA HST O.D. 4.37", I.D. 0.50", LENGTH 5.10", SLEEVE O.D. 4.45", LENGTH 3.37", WX PROFILE STINGER O.D. 3.26", I.D. 2.441", PACKER O.D. 4.500", I.D. 2.44" LENGTH 6.96", 8' PUP O.D. 2.88" I.D. 2.441" LENGTH 8.10", XN NIPPLE O.D. 3.25", I.D. 2.20", LENGTH 0.84", DUAL DISK O.D. 3.67" I.D. 2.57", LENTH 1.13" TOTAL BHA 32.61".
10:30	11:45	1.3	BEGIN PD PACKER FLUID, 3 BPM 2,950 PSI CIRCULATING PRESSURE TOTAL OF 25 BBL, INCREASED PUMP TO 3.5 BPM 3,020 PSI CIRCULATING PRESSURE TOTAL OF 50 BBL, INCREASED PUMP TO 4.0 BPM 3,150 PSI CIRCULATING PRESSURE, INCREASED PUMP TO 4.5 BPM 3,200 CIRCULATING PRESSURE. PUMPED TOTAL OF 300 BBLS OF PACKER FLUID. OPEN WH AND RIH WITH PACKER.
11:45	14:30	2.8	RIH TO SET PACKER @ 10,677' +/-, DROP BALL @ 13:45 PUMPING 3 BPM 5600 CIRCULATING PSI. DECREASED RATE TO 2 BPM @ 4400 CIRCULATING PSI. TOTAL OF 85 BBLS PUMPED, WATCH FOR BALL TO SEAT, BALL SEATED AT 97 BBLS PUMPED, HYDRAULIC SETTING TOOL SHEARED PACKER WITH 5900 LBS, WELL HEAD PRESSURE BEGAN TO FALL, SHUT DOWN PUMP, WELL HEAD PRESSURE 2,90 LBS CONTIUNED POOH WITH CTU AS WELL HEAD PRESSURE WAS BLEEDING DOWN, WELL HEAD PRESSURE BLEAD DOWN TO ZERO WHILE POOH. CONTIUNE POOH WITH CTU.
14:30	21:45	7.3	OOH W/CTU, MONITOR FOR 30 MIN @ FLOWBACK TANK TO PREFORM NEGATIVE TEST, (GOOD TEST) NO PRESSURE INCREASE. BUMP UP BREAK DOWN TOOLS & RDMO LEGEND CTU AND ALL SUPPORTING EQUIPMENT, ND FRAC STACK, NU 10,000# BOP 7-1/16" X 7-1/16" 15K SPOOL , MIRU J4-TEST PUMP & TEST BOP TO 6000#, HELD GOOD 5 MINS. RELEASE PRESSURE, RDMO J4-TEST PUMP
21:45	01:30	3.8	MIRU FALCON WELL SERVICE WORKOVER RIG & RIMROCK SERVICES HYDRAULIC LAYDOWN MACHINE, SPOT PIPE RACKS AND LOAD WITH 328 JNTS OF 2-7/8" L-80 EUE 6.5# 8RD PROD TBG AND TALLEY TBG.
01:30	06:00	4.5	MU & RIH W/ 4 1/2" OD WEATHERFORD ON-OFF TOOL, 1 JT 2 7/8", 6.5#, L-80, EUE, 8R TBG, 2.313 X-NIPPLE & 327 JTS, 2 7/8", 6.5#, L-80, EUE, 8R TBG, 1- 2' 2-7/8",6.5#, L-80, EUE, PUP JOINT, 1 JT 2 7/8", 6.5#, L-80, EUE, 8R TBG, CONTINUE RUNNING TBG @ REPORT TIME
Total Hours		**24.0**	

CASING

Type	OD	ID	Weight	Grade	Bottom MD	Connection	Remarks
Conductor	20	19.500			102	weld	
Surface	13-3/8	12.615	54.5	J55	1,208	8Rd	160 BBL good cement returns
Intermediate	10-3/4	9.950	45.5	J55	5,008	BTC	no cement returns
Intermediate	7-5/8	6.875	29.7	P-110HC	10,608	BTC	circulated cement when opened DV tool 1rst stage
	5-1/2	4.670	23.0	P-110HC	16,440	GEOCONN	

TUBING

Type	OD	ID	Weight	Grade	Btm Pipe MD	Length	Remarks

SAFETY

Safety Meeting Topic					
Last BOP Test		**BOP Test Due**		**Accidents**	