PERFORATIONS SUMMARY

DATE	December 8, 2015		WELL NAME	University Taylor Draw 31-1		SUPERVISOR	John Blevins
STATE	TX	PROSPECT/FIELD	Sheep Mountain	LEASE	University Taylor Draw 31-1	ENGINEER	John Blevins

PERFORATIONS

Stage #	Top TD	Btm TD	Phasing	Method	Density	Plug Depth	Plug Type	Cluster 1	Cluster 2	Cluster 3	Cluster 4	Cluster 5	Cluster 6	Cluster 7	Cluster 8	Hole Size	Sand
1	10,202	10,325	120	Wireline	3			10319.5-103245.5	10270-10275	10245-10250	10202-10207					0.41	
2	10,070	10,150	120	Wireline	3	10170	ProDril	10135-10150	10070-10075							0.41	
3	9,745	9,838	120	Wireline	3	9860	ProDril	9828-9838	9800-9805	9745-9750						0.41	
4	9,652	9,672	120	Wireline	3	9692	ProDril	9652-9672								0.41	
5	9,360	9,520	120	Wireline	3	9555	ProDril	9510-20	9425-30	9360-65						0.41	
6	9,084	9,205	120	Wireline	3	9225	ProDril	9200-05	9165-70	9135-40	9084-89					0.41	
7	8,795	8,945	120	Wireline	3	8965	ProDril	8940-45	8860-65	8818-23	8795-8000					0.41	
8	8,545	8,670	120	Wireline	3	8700	Prodril	8665-70	8615-20	8545-55						0.41	
9	8,330	8,390	120	Wireline	3	8410	ProDril	8380-8390	8330-8340							0.41	
10	8,080	8,195	120	Wireline	3	8210	ProDril	8190-95	8165-70	8108-13	8080-85					0.41	
11	7,870	7,965	120	Wireline	3	7980	ProDril	7960-65	7942-47	7900-05	7870-75					0.41	
12	7,692	7,809	120	Wireline	3	7829	ProDril	7802-09	7772-79	7740-45	7692-97					0.41	
115	7,675	7,675				7675	ProDril										

PERFORATIONS																	
Stage #	Top TD	Btm TD	Phasing	Method	Density	Plug Depth	Plug Type	Cluster 1	Cluster 2	Cluster 3	Cluster 4	Cluster 5	Cluster 6	Cluster 7	Cluster 8	Hole Size	Sand